

December 2018 Activity:

Construction: Kuhns – Pad reclamation; DeArmitt – Pad reclamation; Mamont South 1 – Pad extension earthwork; Hutchinson – Pad reclamation

Drilling: Complete drilling the lateral section of hole on the Shaw 1D, rig down and move off location

Completions: Start pad prep on the Shaw Pad depending on Drilling's progress.

Facilities: Continue Shaw Pad flowlines installation.

Production: No activity

Midstream: Pipeline installation continues from the Shaw pad to the Mamont compressor.

Plugging: Plugging operations will be taking place on the Bowman #4. Performing E&S Controls installation on the MAWC Tr 34 Spear #2, MAWC Tr 27 Germroth #6, MAWC Tr 51 Hutchinson #4 and MAWC Tr 3 Kuhns #2.