

Below is the update for activity at MAWC for August 2014.....

***Mamont Compressor Site** - At this time the substation is complete.

We are working on the construction of the #4 compressor addition to the site. At this time the #4 compressor has been set and all documentation has been approved. Hartman & Hartman is on location and are working on the piping for the compressor drains. All civil work has been completed and the H Posts for the overhead piping and the electrical cable trays have been installed.

Pioneer Construction is in the process of ordering the piping and materials for the overhead piping to the compressor.

We are in the process of scheduling the first shut down to connect the header piping at the end of next week as long as the suction/discharge valves can be on location by then. We will have another partial shutdown which consists of shutting down the #3 compressor to tie in the overhead piping with the existing overhead piping at a later date.

The building is on order and we are still about 3 to 4 weeks before the building materials will be delivered. Lagoni will be taking off the existing building wall and adding on another 50x50 building for the #4 compressor.

On the bracing for the suction controller, the forms have been set and we are waiting for the jacks to be installed. The jacks are on order and when they come in we will place them for the support of the suction controller and the recycle valve.