

Below are the updates for activity at MAWC drilling sites for the week of March 24, 2014.....

\*Gaut Pad – Horizontal drilling complete on 3 of 3 wells. Waiting on frac.

\*Mamont South 1 Pad - Frac is currently in progress. As of 3/24/14, 209 of 272 stages fractured. 2 of 5 wells finished, last 3 in progress.

\*Shaw Pad – Drilling ahead horizontally on the “B” well, 2nd of 3 wells.

\* Mamont South 1 Pad Pipeline – We received the ESCGP-2 modifications on 3/21/14 for 1,200’ of right of way that had to be changed due to land issues. 800’ of clearing remains. 5,000 of pipeline is installed. West Penn mobilized around to the opposite of the modification area to start pipelining from the DeArmitt side. PA DOT highway occupancy permits for conventional road bores are approved. We will be adding a utility/coating inspector to the project for additional coverage.

\*Mamont Compressor Site - The compressor building has been completed including overhead doors. There is still some electrical work to be finished with the crane and pulling of wire.

>Sub Station – The substation has been put on hold due to the crew being sent to Majorsville. When complete at Majorsville they will return to Mamont to finish up with the substation.

>E&S controls - The top soil pile has been seeded and mulched and will be 100% completed as soon as warmer weather permits.

>Will be accepting a quote next week from Keller Excavation to have all piping and parts removed from the compressor site.